



# SAN LEON MUNICIPAL UTILITY DISTRICT

## ENGINEER'S REPORT

FOR

JUNE 19, 2019

**CI Project NO. 2018145-000-DS**

Prepared on 6/12/2019

This report provides the District with current information regarding updates, progress, or documentation on the projects below as authorized by the District.

**1) WWTP EXPANSION DESIGN**

The drawings are undergoing a review process (approximately 70% complete). Electrical design and drawings are still underway.

**2) WWTP EMERGENCY GENERATOR**

The contractor is on site and has demolished Motor Control Center 1. A temporary set of controls are in place to keep the plant in service. The existing generator and fuel tank has been set off to the side to make room for the new improvements. A construction schedule is attached.

**3) WWTP PERMIT**

The final permit has been received and is set to expire in 5 years.

**4) TCEQ REQUEST FOR FUNDS**

The last correspondence from TCEQ Reviewer Kyle Seger regarding the reallocation use of the 2017 Bond Funds was June 6<sup>th</sup>. Costello responded immediately, however, we have been able to get any further correspondence from him.

**5) BOND REPORT**

The Bond Report is approximately 75% complete. We are waiting for several documents from the rest of the bond team and the District.

**6) UTILITY MASTERPLAN UPDATE**

Costello has created the base map with utilities. We are in the process of providing maps to the District Manager for verification and an update of any utilities not on the map. As other San Leon projects have precedence, we have not been moving forward in an expeditious manner.

**SAN LEON MUD  
ENGINEER'S REPORT**

June 19, 2018

PAGE 2 OF 2

**Prepared by:**

Harry B. "Hal" Walker, P.E.

Senior Project Manager

TBPE Firm Registration No. 280



A handwritten signature in cursive script, reading "Harry B. Walker", is positioned above a solid horizontal line.